QC ABSTRACT

NAME OF WORK: "Providing footpath Railings at Raithara santhe road in Kempegowda ward no-01 of Yelahanka Sub Division"

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	KERB	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1
7	Precast (150mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
8	Precast (230mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
9	RCC(M20)	Compressive Strength(7days and 28days)	6 set /100-150 cum	107.89	12	12

A.E.E

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2023-04-11-11** **Date: 26-11-22**
Customer	:	Assistant Executive Engineer,Yelahanka Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Sub Division, BBMP, Bangalore.
Project Name	:	"Providing footpath Railings at Raithara santhe road in Kempegowda ward no-01 of Yelahanka Sub Division"
Agency	:	Sri. R Ranganath, No.37, 19th Cross, 1st 'N' Block, Rajajinagara, Mahalakshmipuram, Bangalore-560010.
Customer's Reference	:	BBMP/EE/YNK.D/EPMT-09/W.O/88/2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	23-11-22
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 269:2015 Ordinary Portland cement Specification , IS 4031 (Part 4,5):1988 IS 4031 Part 1 (RA 2021) DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, (RA 2018) Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, (RA 2019) Determination of Soundness, Clause 5, Clause 6 IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, (RA 2019) Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11, (RA 2019)DETERMINATION OF DENSITY , Clause 6
Date of test	:	24-11-22
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 269:2015
1	Fineness by dry sieving (%)	2.46	–
2	Finess by Air permeablity method (m^2/kg,Min)	255.8	225m^2/kg, Min
3	Density (gm/cc)	3.12	–
4	Standard Consistency (%)	28.5%	Not specified
5	Initial Setting time	175 minutes	Not less than 30 minutes
6	Final Setting time	280 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Agency/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

A.E.E

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2023-04-11-11** **Date: 26-11-22**
Customer	:	Assistant Executive Engineer,Yelahanka Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Sub Division, BBMP, Bangalore.
Project Name	:	"Providing footpath Railings at Raithara santhe road in Kempegowda ward no-01 of Yelahanka Sub Division"
Agency	:	Sri. R Ranganath, No.37, 19th Cross, 1st 'N' Block, Rajajinagara, Mahalakshmipuram, Bangalore-560010.
Customer's Reference	:	BBMP/EE/YNK.D/EPMT-09/W.O/88/2022-23
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	23-11-22
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2021 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	23-11-22

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	234	234	1.6	98.4	90-100
3	20 mm	5334	5568	37.1	62.9	30-70
4	10 mm	4788	10356	69.0	31.0	10-35
5	4.75 mm	4354	14710	98.1	1.9	0-5
6	Pan	290	15000	100.0	0	---

A.E.E

CIVIL PRO Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : CP-2023-04-11-11 **Date: 25-11-22**

Customer : Assistant Executive Engineer,Yelahanka Sub Division, BBMP, Bangalore.

Address : Yelahanka Sub Division, BBMP, Bangalore.

Project Name : "Providing footpath Railings at Raithara santhe road in Kempegowda ward no-01 of Yelahanka Sub Division"

Agency : Sri. R Ranganath, No.37, 19th Cross, 1st 'N' Block, Rajajinagara, Mahalakshmipuram, Bangalore-560010.

Customer's Reference : BBMP/EE/YNK.D/EPMT-09/W.O/88/2022-23

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 23-11-22

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2021
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 23-11-22

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	82	82	8.2	91.8	90-100	90-100	90-100	95-100
3	2.36 mm	165	247	24.7	75.3	60-95	75-100	85-100	95-100
4	1.18 mm	177	424	42.4	57.6	30-70	55-90	75-100	90-100
5	600 micron	182	606	60.6	39.4	15-34	35-59	60-79	80-100
6	300 micron	177	783	78.3	21.7	5-20	8-30	12-40	15-50
7	150 micron	134	917	91.7	8.3	0-10	0-10	0-10	0-15
8	Pan	83	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

A.E.E

CIVIL Pro Sig..... Date..... BANGALORE